



MINISTRY OF LOCAL GOVERNMENT

STATUS REPORT ON THE IMPLEMENTATION OF THE NRM MANIFESTO COMMITMENTS BY MOLG



25th MAY, 2023

1.0 Introduction

1.1 Mandate

The Mandate of the Ministry as derived from the Local Governments Act CAP 243, ***“To guide, inspect, monitor, mentor and advocate for all Local Governments in support of the overall Vision of Government to bring about Socio-Economic Transformation of the Country”***

1.2 Strategic Objectives

1. To improve the Decentralization System in order to promote democratic governance, transparency and accountability in Local Governments;
2. To improve the functionality of the Local Governments for effective service delivery.
3. To improve Planned Urban Development;
4. To provide mechanisms for more equitable financing for LGs; and
5. To improve coordination and harmonisation of Policy and Planning, Budgeting, Monitoring and Evaluation at National and Local Governments.

1.3 Key Functions of the Ministry

- a) Ensuring that Local Governments comply with the Statutory Requirements and adhere to National Policies and Standards.
- b) Ensuring that Local Governments are transparent and accountable to the People in the way Public Resources are utilized, so that development occurs.
- c) Facilitate, develop and review Systems and Structures for the implementation of the Decentralization Policy and enhancing democratic governance in the Country.
- d) Building capacity of both Personnel and Institutions in the Local Governments for efficient and effective service delivery to the Citizens.
- e) Promoting Local Economic Development (LED) as the Sixth Pillar of Decentralization, in support of wealth creation at the Household Level, with the view of raising Household Incomes and reducing Poverty Levels.

- f) Coordination of the Regional Development Programme, an Affirmative Action Programme targeting eight (8) Sub-Regions that fall below the average National Poverty Levels. The Regions are, Bunyoro, Busoga, Bukedi, Bugisu (including Sebei), Karamoja, Teso, Acholi and West-Nile.
- g) Coordinate the National and Sub-national implementation of the Parish Development Model.

Below is a summary of the achievements of the Ministry of Local Government in relation to the NRM manifesto commitments.

STATUS REPORT ON THE IMPLEMENTATION OF THE NRM MANIFESTO COMMITMENTS BY MOLG

S/N	Manifesto Commitment	Status for FY 2021/22 & FY 2022/23	Challenges faced during Implementation																																	
01.	Rehabilitation of 8,000km of Community Access Roads (CARs).	<p>During the Manifesto implementation period, the MoLG has so far rehabilitated a total of 1,275.40 kms of Community Access Roads (CARs) across the country against a target of 5,144 kms. District and Urban roads are rehabilitated using funds from the MoWT through the Road Fund and support from the externally funded projects. The Ministry has constructed/ rehabilitated roads in the following districts: Adjumani, Agago, Amuru, Gulu, Kitgum, Lamwo, Nwoya, Omoro and Pader Alebtong, Bunyangabu, Kabarole, Kumi, Kibuku, Katakwi, Kyenjojo, Ntoroko, Gomba and Nakaseke. Below is a detail of the constructed/rehabilitated CARs by District, Sub-County/Town Council.</p> <table border="1" data-bbox="464 646 1640 1377"> <thead> <tr> <th data-bbox="464 646 548 719">No.</th> <th data-bbox="548 646 810 719">District</th> <th data-bbox="810 646 1094 719">Sub County/ TC</th> <th data-bbox="1094 646 1415 719">Road Name</th> <th data-bbox="1415 646 1640 719">Road Length (km)</th> </tr> </thead> <tbody> <tr> <td data-bbox="464 719 548 1377" rowspan="13">1</td> <td data-bbox="548 719 810 1377" rowspan="13">ADJUMANI</td> <td data-bbox="810 719 1094 849" rowspan="3">Dzaipi</td> <td data-bbox="1094 719 1415 764">Adidi - Logoangwa</td> <td data-bbox="1415 719 1640 764">4.9</td> </tr> <tr> <td data-bbox="1094 764 1415 810">Pawinyo -Obbu</td> <td data-bbox="1415 764 1640 810">7.0</td> </tr> <tr> <td data-bbox="1094 810 1415 849">Adigesi - Pawinyo</td> <td data-bbox="1415 810 1640 849">11.0</td> </tr> <tr> <td data-bbox="810 849 1094 979" rowspan="3">Itirikwa</td> <td data-bbox="1094 849 1415 894">Nyabira - Aliwara</td> <td data-bbox="1415 849 1640 894">21.3</td> </tr> <tr> <td data-bbox="1094 894 1415 940">Gbayi - Nyabira</td> <td data-bbox="1415 894 1640 940">9.8</td> </tr> <tr> <td data-bbox="1094 940 1415 979">Ukusijoni - Eribaku</td> <td data-bbox="1415 940 1640 979">6.3</td> </tr> <tr> <td data-bbox="810 979 1094 1295" rowspan="4">Dzaipi</td> <td data-bbox="1094 979 1415 1083">Ringa - Jurumini East - Nyumanzi - Meiaciku</td> <td data-bbox="1415 979 1640 1083">5.5</td> </tr> <tr> <td data-bbox="1094 1083 1415 1154">Miniki Central - Egge</td> <td data-bbox="1415 1083 1640 1154">3.7</td> </tr> <tr> <td data-bbox="1094 1154 1415 1226">Adidi Bridge - Ayilo 1</td> <td data-bbox="1415 1154 1640 1226">7.9</td> </tr> <tr> <td data-bbox="1094 1226 1415 1295">Orwanyo - Jurumini East</td> <td data-bbox="1415 1226 1640 1295">5.0</td> </tr> <tr> <td data-bbox="810 1295 1094 1377">Itirikwa</td> <td data-bbox="1094 1295 1415 1377">Esia Bridge - Lukwara Market,</td> <td data-bbox="1415 1295 1640 1377">15.8</td> </tr> </tbody> </table>	No.	District	Sub County/ TC	Road Name	Road Length (km)	1	ADJUMANI	Dzaipi	Adidi - Logoangwa	4.9	Pawinyo -Obbu	7.0	Adigesi - Pawinyo	11.0	Itirikwa	Nyabira - Aliwara	21.3	Gbayi - Nyabira	9.8	Ukusijoni - Eribaku	6.3	Dzaipi	Ringa - Jurumini East - Nyumanzi - Meiaciku	5.5	Miniki Central - Egge	3.7	Adidi Bridge - Ayilo 1	7.9	Orwanyo - Jurumini East	5.0	Itirikwa	Esia Bridge - Lukwara Market,	15.8	<p>a. Prolonged heavy rainfall affected the road works;</p> <p>b. Low Financial Capacities of Local Contractors leading to delays in Completion;</p> <p>c. High cost of Construction inputs like Fuel, Cement & Steel especially in 2022/2023</p>
No.	District	Sub County/ TC	Road Name	Road Length (km)																																
1	ADJUMANI	Dzaipi	Adidi - Logoangwa	4.9																																
			Pawinyo -Obbu	7.0																																
			Adigesi - Pawinyo	11.0																																
		Itirikwa	Nyabira - Aliwara	21.3																																
			Gbayi - Nyabira	9.8																																
			Ukusijoni - Eribaku	6.3																																
		Dzaipi	Ringa - Jurumini East - Nyumanzi - Meiaciku	5.5																																
			Miniki Central - Egge	3.7																																
			Adidi Bridge - Ayilo 1	7.9																																
			Orwanyo - Jurumini East	5.0																																
		Itirikwa	Esia Bridge - Lukwara Market,	15.8																																

S/N	Manifesto Commitment	Status for FY 2021/22 & FY 2022/23				Challenges faced during Implementation
				Ozugo East - Olwi - Zoka		
			Ukusijoni	Maaji Central - Gulinya	6.0	
				Ayiri - Maasa	4.8	
				Sinyanya-Rubangabini-Kulukulu	7.9	
				Ndele - Atura - Ciforo	8.6	
			Sub- Total		125.5	
		2	AGAGO	Arum	Lacononyong - Arum trading Centre	8.5
				Paimol	Lai Trading Centre - Gototongo	4.3
				Wol	Ojii-Aywee Garagara	23.9
				Lokole	Olung PS-Ajali-Lajwar	12.0
					Sub-county headquarters-Labuce	12.0
					Agago Bridge - Aywee - Garagara	18.5
				Paimol	Kokil-Kamonojwi	8.0
			Sub-Total		87.2	
		3	AMURU	Amuru	Kidimon - Apetoc Landing site	11.9

S/N	Manifesto Commitment	Status for FY 2021/22 & FY 2022/23				Challenges faced during Implementation	
				Te_Okutu - Kampala Landing site	13.0		
			Pabbo	Lacmon - Akaa Link I	19.7		
				Lacmon - Akaa Link II	17.9		
			Amuru	Amuru Trading Center-Palak- Coorom	12.1		
			Lamogi	Pid Yilo - Jimo - Pabbo	17.0		
				Te Olam-Patiri- Lalar (Alero)	7.4		
				Olwal-Guruguru	9.1		
				Pyelamot - Corom	12.3		
				Giragira - Oticci Junction	7.2		
			Pabbo	Olinga-Oloyo-Pogo- Abera-Pawel- Langeta	12.2		
			Sub-Total		139.8		
		4	GULU	Paicho	Arut central- Anyomotwon _laminto	13.8	
				Cwero - Wilul - Paibona	16.9		
				Paicho-Otege- Pukony	8.5		
				Lalworo - Kinene - Bulkur	12.7		

S/N	Manifesto Commitment	Status for FY 2021/22 & FY 2022/23				Challenges faced during Implementation
			Bungatira	Bardege - Lalem	8.6	
				Cetkana - Palyec	5.7	
			Paloro	Monroc- Market - Owak_Bungataira P/S	8.0	
				Ocuka - Market - Paminanor Road	2.6	
				Labworomor - Ocetaka	11.4	
				Loyogalaya - Lagada - Wipolo - Kiten	17.7	
				Lugore_Owal farm - Abera	8.4	
			Bungatira	Corner Pa Lagara-Monroc Market	14.7	
				Akonyibedo Owak Pabwo	7.6	
			Paloro	Abaka-Agoroyela-Corner Pa Oteri	10.2	
				Telango-Olong-Lagot Apwoyo - Lupwa-Mede Centre	10.0	
			Sub- Total		156.8	
		5	KITGUM	Lagoro		
				Aloto East - Adjumani - Damya	8.6	
				Labilo A - Labilo B	5.0	
				Labilo B - Pawidi HC	2.4	

S/N	Manifesto Commitment	Status for FY 2021/22 & FY 2022/23				Challenges faced during Implementation
					Tegwiri - 4.0 Labworomor - Lodwar Lakwor Central - 10.0 Aloto - Latanya Lamogi - Balakwa 4.0 Akecha - Polo - 5.0 Lamogi Labora - Vietnam - 12.0 Pawidi - Lagam Pii Camgweng - 4.0 Lapeitak Omiya Anyima Man ngeyi Kweyo - 8.5 Kumele PS Loka Olet - 12.9 Lyelokwar - Odong loo Acalo Wayi - 10.0 Lodwar - Pacudu Acut Omer - Te 5.0 Okiro - Wigweng PS Latop Lak - Kumele 5.0 Wi Cere - Omiya Pachwa Pager Bridge 1.0 (Tegwiri - Labworomor - Lodwar) Orom Loluko - Morulem - 10.8 Akilok South Akilok Central - 15.9 Lakwanya	

S/N	Manifesto Commitment	Status for FY 2021/22 & FY 2022/23				Challenges faced during Implementation	
				Lobiri - Bilayolo	6.0		
				Olaya - Rukuk	4.0		
				Rackoko - Angan - Bilayolo	6.0		
			Sub-Total		140.1		
		6	LAMWO	Lukung	Latida - Bwot atum		13.1
					Akelikongo - Ododo		9.9
				Agoro	Lobule A - Lobule B Porwom Larobi		28.6
				Palabek Gem	Kamama central - Apyeta south		29.3
				Lokung	Ngol Cine - Adodi		15.0
				Agoro	Oboko - Ywaya		12.0
				Palabek Gem	Lakwar - Agwata		20.0
					Kamama central - Gem mede - Pawic		23.0
			Sub- Total		150.9		
		7	NWOYA	Alero	Akara Hill - River Aswa - Cuku		17.1
				Purongo	Latoro Centre via R. Anaka via R.aswa - Langwen		14.2
					Olwiyo - Atwomo - Paraa		11.1
				Alero	Latekdong - R.Aswa		5.0
					Oyinya - Daga - Kululela		8.9
				Alero/Lungulu	Kololo Amuru Alero		3.7

S/N	Manifesto Commitment	Status for FY 2021/22 & FY 2022/23					Challenges faced during Implementation
					Lebngec P.7 to Dog Aswa Village	17.3	
					Goo Dero wii Lacor	5.2	
				Purongo/Got Apwoyo	Wii Anaka Centarl - layelle	14.0	
					Ayerolwango - Aswa River	6.0	
					Lalem Obomonpe - Oruka	4.1	
				Sub- Total		106.6	
		8	OMORO	Lalogi	Ocim-Corner Agula-Dino-Malaba Market	35.5	
				Lalogi	Otema Public PS - Adak - Awalkok - Ocim	31.3	
				Lalogi	Ocim-Malaba	1.0	
				Sub-Total		67.8	
		9	PADER	Latanya	Lupara - Olangang -Wiliwili - Lanyacila	12.1	
					LokoloyoLatoo - Latigi - Otok	13.0	
					Dure-Latayi-Oyuku	14.0	
					Painyang - Latigi	5.0	
					Latigi - Laminyim - Wigweng	11.0	
				Atanga	Lacekocot - Lapak - punurii	22.5	

S/N	Manifesto Commitment	Status for FY 2021/22 & FY 2022/23				Challenges faced during Implementation	
			Awere	Langole - Angole Dam - Atede	11.6		
				Angole Market - Ludel via Lutini P/S	11.4		
			Atanga	Lawiyeadul - Gotanyara	6.0		
				Lapul ocwida - Teeacak	18.0		
			Awere	Rackoko A - Rackoko B - Atup - Arum	12.0		
				St. Kizito P/S - Lamach central - Ayom - Lapetta West	7.0		
			Sub- Total		143.6		
		10	ALEBTONG	Alebtong TC	Alebtong TC- Awei Road	10.8	
		11	KUMI	Kakures, Kamaca	Kakuresi- Kanyamutamu- Kamaca Road	13	
		12	KATAKWI	Palam	Ngariam-Palam- Ising Road	13	
		13	KABAROLE	Harugongo Rwengaju	Harugongo- Kakundwa-Busoro road	7.4	
		14	KYENJOJO	Butiti	Aswa-Butiti- Nyobya-Karugaya- Kaihuru	5.7	

S/N	Manifesto Commitment	Status for FY 2021/22 & FY 2022/23				Challenges faced during Implementation	
		15	BUNYANGABU	Kibiito TC	Kahondo-Bubwika-Yerya Bridge road	2.1	
		16	KIBUKU	Nabiswa	Saala-Nakawa-Bikombe	5.6	
		17	GOMBA	Kyayi	Kyabagamba, Kigayaza, Kyetume, Kyayi	30.3	
		18	NAKASEKE	Gomba and Kinyogoga	Gomero-Migani-Kagongi-Buwana	33	
				Gomba and Kinyogoga	Gayaza-Kalungu-Mityomere	27.5	
		19	NTOROKO	Nombe Kichwamba	Kisembo-Mulejju	8.7	
				Grand Total			
		<p>PLANNED INVESTMENTS: In addition to the above, with support from the International Fund for Agricultural Development (IFAD) and KWF the Ministry plans to rehabilitate 3,827 Kms of Community Access Roads(CARs) in 81 districts across the country during the remaining Manifesto period. In the FY 2023/24, the Ministry plans to rehabilitate 2,827 Kms. The 81¹ districts are spread across 6 geographical areas (Hubs).</p>					
02	Build markets in the cities and Municipalities.	a. The MoLG has so far constructed and completed all the 12 Markets which are now operational. The completed Markets and the number of vendor capacity are summarized in the table below:				•Limited financial capacity of some contractors	

¹ Adjumani, Arua, Koboko, Maracha, Moyo, Nebbi, Yumbe, Zombo, Obongi, Madi-okoro, Terego, Pakwach, Lamwo, Pader, Kitgum, Gulu, Amuru, Nwoya, Omoro, Agago, Oyam, Lira, Apac, Kaberamaido, Serere, Katakwi, Alebtong, Amolatar, Otuke, Kole, Dokolo, Ngora, Amuria, Soroti, Kwania, Kapelebyong, Kalaki, Bukedea, Kumi, Kapchorwa, Kween, Manafwa, Namisindwa, Mbale, Sironko, Tororo, Kamuli, Iganga, Jinja, Namutumba, Mayuge, Kaliro, Palisa,, Bugiri, Busia, Bukwo, Bulambuli, Namayingo, Bugweri, Budaka, Buyende, Kibuku, Luuka, Butebo, Butaleja, Masindi, Hoima, Kiryandongo, Kikube, Luwero, Nakaseke, Kyankwanzi, Kiboga, Nakasongola, Sembabule, Nakapiripirit, Nabilatuk, Napak, Abim, Amudat and Kaabong.

S/N	Manifesto Commitment	Status for FY 2021/22 & FY 2022/23				Challenges faced during Implementation																									
		No	Market-City/ Municipality	Number of facilities	Number of vendors																										
		1	Kabale	1805	954	<p>especially for Masaka, Kitgum and Mbarara Markets.</p> <ul style="list-style-type: none"> •Bad weather characterized by heavy rains affected the completion of works on time. •Inflation which has led to increased unit costs of materials which substantially increased the cost of construction and affected construction time. 																									
		2	Mbarara	1175	1079																										
		3	Kasese	682	823																										
		4	Arua	2917	2951																										
		5	Moroto	1138	583																										
		6	Soroti	924	1563																										
		7	Tororo	1019	1015																										
		8	Busia	1251	1336																										
		9	Lugazi	619	528																										
		10	Masaka	683	700																										
		11	Kitoro-Entebbe	997	1021																										
		12	Kitgum	1667	1500																										
		<p>b. The Ministry also procured and delivered 12 Garbage Collection Trucks to promote hygiene through garbage collection and disposal in the Cities and Municipalities.</p> <p>In addition, the Ministry is constructing eleven (11) market structures in the underserved Parishes. These include:</p>																													
		<table border="1"> <thead> <tr> <th>No</th> <th>District</th> <th>S/County</th> <th>Parish</th> <th>Market Name</th> </tr> </thead> <tbody> <tr> <td>1</td> <td>Alebtong</td> <td>Alebtong headquarter</td> <td>Alyec ward</td> <td><i>Albetong Market Shed</i></td> </tr> <tr> <td>2</td> <td>Bunyangabu</td> <td>Kyamukube TC</td> <td>Central ward</td> <td><i>Kagera Market</i></td> </tr> <tr> <td>3</td> <td>Gomba</td> <td>Maddu T/C</td> <td>Maddu Central</td> <td><i>Maddu Livestock Market</i></td> </tr> <tr> <td>4</td> <td>Kabarole</td> <td>Kichwamba</td> <td>Kihondo</td> <td><i>Kihondo Market Shed</i></td> </tr> </tbody> </table>				No	District	S/County	Parish	Market Name	1	Alebtong	Alebtong headquarter	Alyec ward	<i>Albetong Market Shed</i>	2	Bunyangabu	Kyamukube TC	Central ward	<i>Kagera Market</i>	3	Gomba	Maddu T/C	Maddu Central	<i>Maddu Livestock Market</i>	4	Kabarole	Kichwamba	Kihondo	<i>Kihondo Market Shed</i>	
No	District	S/County	Parish	Market Name																											
1	Alebtong	Alebtong headquarter	Alyec ward	<i>Albetong Market Shed</i>																											
2	Bunyangabu	Kyamukube TC	Central ward	<i>Kagera Market</i>																											
3	Gomba	Maddu T/C	Maddu Central	<i>Maddu Livestock Market</i>																											
4	Kabarole	Kichwamba	Kihondo	<i>Kihondo Market Shed</i>																											

S/N	Manifesto Commitment	Status for FY 2021/22 & FY 2022/23				Challenges faced during Implementation																
		5	Katwakwi	Katakwi	Ocorimongin Town Board	<i>Ocorimongin Market</i>																
6	Kibuku		Kadama T/C	Kawani Ward		<i>Kadama Livestock Market</i>																
7	Kumi		Nabiswa	Nampido		<i>Saala Market</i>																
8	Nakaseke		Kumi	Agule		<i>Agule Livestock Market</i>																
9	Ntoroko		Kikamuro	Magoma		<i>Magoma Market Shed</i>																
			Kito	Kifuma		<i>Katalekamese Market</i>																
			Butungama	Kyabukungulu		<i>Butungama Market Shed</i>																
		<p>Planned Investments The Ministry has completed a Needs Assessments and Detailed Designs and bidding documents for additional 18 Markets to be constructed in 18 Urban Councils of; Koboko, Nebbi, Kotido, Bugiri, Iganga, Kapchorwa, Kumi, Mpigi, Mubende, Njeru, Masindi, Bushenyi-Ishaka, Kisoro, Ntungamo, Rukungiri, Ibanda, Kibaale, and Nyahuka T/C (Bundibugyo district). These 18 markets will be redeveloped under the next phase and the proposal has already been submitted to ADB for funding.</p>																				
		<table border="1"> <thead> <tr> <th data-bbox="464 967 1083 1057">Location</th> <th data-bbox="1083 967 1675 1057">Number of Vendors Designed for</th> </tr> </thead> <tbody> <tr> <td data-bbox="464 1057 1083 1092">Kisoro MC, Kisoro District.</td> <td data-bbox="1083 1057 1675 1092">1009</td> </tr> <tr> <td data-bbox="464 1092 1083 1128">Rukungiri MC, Rukungiri DLG.</td> <td data-bbox="1083 1092 1675 1128">429</td> </tr> <tr> <td data-bbox="464 1128 1083 1164">Ntungamo MC, Ntungamo DLG</td> <td data-bbox="1083 1128 1675 1164">500</td> </tr> <tr> <td data-bbox="464 1164 1083 1200">Bushenyi MC, Bushenyi DLG</td> <td data-bbox="1083 1164 1675 1200">500</td> </tr> <tr> <td data-bbox="464 1200 1083 1235">Ibanda MC, Ibanda DLG.</td> <td data-bbox="1083 1200 1675 1235">830</td> </tr> <tr> <td data-bbox="464 1235 1083 1320">Nyahuka Town Council, Bundibugyo DLG</td> <td data-bbox="1083 1235 1675 1320">673</td> </tr> <tr> <td data-bbox="464 1320 1083 1356">Kibaale Town Council, Kibaale DLG</td> <td data-bbox="1083 1320 1675 1356">400</td> </tr> <tr> <td data-bbox="464 1356 1083 1396">Masindi MC. Masindi DLG</td> <td data-bbox="1083 1356 1675 1396">1504</td> </tr> </tbody> </table>		Location	Number of Vendors Designed for	Kisoro MC, Kisoro District.		1009	Rukungiri MC, Rukungiri DLG.	429	Ntungamo MC, Ntungamo DLG	500	Bushenyi MC, Bushenyi DLG	500	Ibanda MC, Ibanda DLG.	830	Nyahuka Town Council, Bundibugyo DLG	673	Kibaale Town Council, Kibaale DLG	400	Masindi MC. Masindi DLG	1504
Location	Number of Vendors Designed for																					
Kisoro MC, Kisoro District.	1009																					
Rukungiri MC, Rukungiri DLG.	429																					
Ntungamo MC, Ntungamo DLG	500																					
Bushenyi MC, Bushenyi DLG	500																					
Ibanda MC, Ibanda DLG.	830																					
Nyahuka Town Council, Bundibugyo DLG	673																					
Kibaale Town Council, Kibaale DLG	400																					
Masindi MC. Masindi DLG	1504																					

S/N	Manifesto Commitment	Status for FY 2021/22 & FY 2022/23		Challenges faced during Implementation
		Mubende Municipality	742	
		Mpigi Town Council	677	
		Njeru Municipality	939	
		Iganga Municipality	2608	
		Bugiri Municipality	1936	
		Kapchorwa Municipality	1233	
		Kumi Municipality	735	
		Kotido Municipality	700	
		Koboko Municipality	1287	
		Nebbi Municipality	1287	
		Total	17989	
03	Local councils exercise their supervisory role, to fight corruption in service delivery	<p>The MoLG has strengthened the accountability functionality of Councils through ensuring the following:</p> <ul style="list-style-type: none"> a. All Council appointed Local Government Public Accounts Committees which consider quarterly Internal Audit Reports. b. On a regular basis, the Councils are updated on the ongoing investigations by IGG and progress of implementation of IGG recommendations. • Councils regularly monitor projects Implemented within their jurisdiction by the members of the executive committee and reports of findings are sent to the Accounting Officer and Council for actions. 		<ul style="list-style-type: none"> a. The District and Lower Local Governments have not been inducted since election. b. Poor facilitation of LGPAC, which is inadequate to enable them meet frequently as they want c. Delays in constituting the LGPAC especially after expiry of the term of office thus causing backlogs.

S/N	Manifesto Commitment	Status for FY 2021/22 & FY 2022/23	Challenges faced during Implementation
			a. Lack of knowledge by some PACs on how to process corruption related cases.
04	Improve the functionality of the Local Governments for effective service delivery through Inspection and Monitoring.	<p>The MoLG has strengthened the inspectorate function of LGs through the following:</p> <ul style="list-style-type: none"> • Completed distribution of 1,172 Motorcycles for LCIII Chairpersons; • Procured and distributed 77,831 bicycles to Village and Parish Council Chairpersons across the country to facilitate their movement while monitoring and supervising Government programmes in their area of jurisdiction. • Completed the distribution of official stamps to all LCI and LCII Chairpersons. • Procured 8 vehicles for District Chairpersons of new LGs and 3 vehicles for the ministry headquarters to support inspection of government programmes. • Procured and distributed 88 laptops to support and build capacity of selected district Planners and Auditors. • Carried out orientation of political Leaders in the 10 Cities and other 40 Urban LGs on physical development planning. • Conducted performance improvement plans in 24 least performing DLGs to improve service delivery. For LGs that were supported in FY 2021/22, 19 out of the 26 LGs reported an improved ranking in service delivery indicators in the FY 2022/23. 	Inadequate funding to enable the MoLG conduct inspection in all LGs.

S/N	Manifesto Commitment	Status for FY 2021/22 & FY 2022/23	Challenges faced during Implementation
		<ul style="list-style-type: none"> The Ministry has also recruited critical staff to support service delivery and include 28 CAOs and 37 D/CAOs; 23 Town Clerks; 1 Assistant Commissioner-LED; 1 Senior Development Officer and 1 Senior District Inspector. 	
05	Facilitate Local Governments to recruit skilled health workers to achieve at least 85% of the current staffing levels.	<ul style="list-style-type: none"> NRM Government has continued to recruit skilled health workers in a phased manner. To date, the position of District Health Officer has continued to register an increase in staffing levels from 30% (40 positions) in 2017 to 61% (82 positions) in 2023. 44% (60 DLGs) have over 70% of their critical staff positions filled. Notably, Bushenyi, Isingiro, Mbarara, Mityana, Wakiso and Jinja DLGs have 100% of their critical staffing positions filled. 33% (44DLGs) have between 50%-69% of their critical staff² positions filled. 	Limited wage bill to enable recruitment of more health workers.
06	Parish Development Model is a Framework to enhance the Economic transformation of households deemed most vulnerable. It will help Government to	<ul style="list-style-type: none"> Established and functionalized All the National and Sub National PDM Coordination Structures. The National structures included identification and assigning of PDM Pillar Management to various MDAs and aligning of the Pillars to the NDPIII Programmes; The Ministry also led the recruitment process of the Parish Chiefs and formation of the Parish Development Committees (PDCS). Capacities of the recruited staff has been built through continuous trainings; Coordinated a comprehensive PDM Mobilisation Programme in the different sub regions led by the Ministers and MPs across the country; 	a. In the end of FY 2021/22, all Parishes should have received shs 17 million as Poverty Revolving Fund(PRF), but due to inadequate funding, Different amounts were received by different parishes in the range of Shs 2m and Shs 17m;

² Critical positions include; District Engineer, District Health officer, District Education officer, District Production officer, Chief Finance Officer, District Internal Auditor, District Natural Resources officer, Principal Human Resource officer(Administration), Principal Human Resource officer(DSC), District Commercial Development Officer, District Planner, District Commercial officer, District Water officer, Senior Procurement officer and Communication officer.

S/N	Manifesto Commitment	Status for FY 2021/22 & FY 2022/23	Challenges faced during Implementation
	gather data, develop area-based enterprises, through cooperative and financial service extended through community mobilization and mindset change.	<ul style="list-style-type: none"> • Conducted Door to Door Data Collection for PDM to inform the PDM Management Information System; The system will provide us with data and evidence for planning and tracking implementation in the different parishes; • To date all 10,594 PDM SACCOs have been formed; • In FY 2022/23, Government has disbursed Ushs 50m to each of the 10,570 PDM SACCOs; By end of the Financial Year, each of the 10,594 parish SACCOs will have received Ushs. 100m. • In the next Financial Year 2023/24, a total of Shs.1,0594 billion will be disbursed to the SACCOs (100 million per SACCO); 	<ul style="list-style-type: none"> b. Non-adherence to PDM Guidelines in some Local Governments; c. PDM implementation delayed in Karamoja due to insecurity concerns; and d. Inadequate staffing at the LGs to fully support PDM implementation.

PICTORIAL



KABALE CENTRAL MARKET



ARUA MAIN MARKET





SOROTI MAIN MARKET

